CAPITAL PROJECT NAME David Morris	APPROPRIAT	TION	BALANCE	STATUS	EST. COMPLETION
West Louisville Land Assembly	\$ 40	7,000	\$ 257,00	City partnered with Louisville Metro Housing Authority to purchase .75 acre property at 3052 Wilson Avenue. LMHA will work with developer to create expanded commercial node at key Park DuValle intersection.	Ongoing
COOL 9th-18th on Broadway	\$ 10	0,000	\$ 100,00	0 Large retail project that will be catalytic in transforming the neighborhood.	
Slugger Field Capital Improvements	\$1,0	26,728	\$ 243,0 3	Yearly capital improvements. Physical evaluation completed by consultant; staff is reviewing draft study.	Ongoing
Distressed corridor infrastructure improvements	\$23	6,000	\$208,00	\$20K going toward Preston Corridor Improvement project; \$8K committed to Frankfort Avenue improvements near Pope Street; identifying distressed corridors to revitalize and improve public infrastructure to attract development	Dec-14
John Cosper - Public Works					
Preston Corridor improvements	\$ 31	.0,000	\$ -	Landscaping contract in place; plantings in the ground.	Complete
Buechel Streetscape	\$ 66	50,000	\$15,0	OO Landscaping contract in place; plantings in the ground.	Dec-14
Bardstown Road Streetscape improvements	\$ 3	3,000	\$23,0	Mural at underpass at Bardstown/I-264 unveiled on September 26 and is complete. Pole banners 00 to be hung this month.	Complete
Scott Love					
West Market Streetscape improvements	\$ 1,05	50,000	\$ 909,23	Pilot area complete. Phase II design work complete, and all property owners notified. Bid being 5 prepared for construction.	Jun-15
Parkland infrastructure development	\$ 15	0,075	\$ 200,12	Consultant is continuing their work on an adoptable Neighborhood Plan. Recommendations being accepted to Mayor's Office for naming of Advisory Board.	Jun-15
Oak Street insfrastructure improvements	\$ 48	86,000	\$ 124,00	Streetscape construction is now complete for the focus area and the consultant has issued their report to the Old Louisville Neighborhood Commission, which includes recommendations for omplementation.	COMPLETE

Theresa Zawacki

Picked up trash and trimmed vegetation around perimeter of site. Obtaining bids to clear site Picked up trash and trimmed vegetation around perimeter of site. Obtaining bids to clear site Vegetation. In discussion with potential purchaser. Loan program for businesses locating in Portland which process food grown by Kentucky farmers.	Jan-15 Apr-15 Dec-14
Louisville Agribusiness Loan Program \$ 250,000 \$ 168,500 Marketting program to potential borrowers. Waiting for cost estimates from Public Works and MSD for two sidewalk improvement projects in Portland Neighborhood Revitalization \$ 75,000 \$ 56,959 Portland. Patti Clare Commission on Public Art \$ 35,000 \$ 17,432 new Public Art Pilot Project. Gretchen Milliken Developing a phasing approach for the project, with priority action to be focused at the southern, 4 th and Industry intersection. Exploring funding strategies to align with the phased approach. University Corridor streetscape improvements \$ 300,000 \$ 151,607 Transitioned project to Advanced Planning team in Develop Louisville. Construction underway at 4th and Guthrie. LG&E installing electrical duct bank through	·
Patti Clare Commission on Public Art \$ 35,000 \$ 17,432 A contract is being issued to VIA Studio for consultant services to support artist selection for the new Public Art Pilot Project. Gretchen Milliken University Corridor streetscape improvements \$ 300,000 \$ 151,607 Transitioned project to Advanced Planning team in Develop Louisville. Construction underway at 4th and Guthrie. LG&E installing electrical duct bank through	Dec-14
A contract is being issued to VIA Studio for consultant services to support artist selection for the new Public Art Pilot Project. Gretchen Milliken Developing a phasing approach for the project, with priority action to be focused at the southern, 4 th and Industry intersection. Exploring funding strategies to align with the phased approach. Transitioned project to Advanced Planning team in Develop Louisville. Construction underway at 4th and Guthrie. LG&E installing electrical duct bank through	
A contract is being issued to VIA Studio for consultant services to support artist selection for the new Public Art Pilot Project. Gretchen Milliken Developing a phasing approach for the project, with priority action to be focused at the southern, 4 th and Industry intersection. Exploring funding strategies to align with the phased approach. Transitioned project to Advanced Planning team in Develop Louisville. Construction underway at 4th and Guthrie. LG&E installing electrical duct bank through	
Commission on Public Art \$ 35,000 \$ 17,432 new Public Art Pilot Project. Gretchen Milliken Developing a phasing approach for the project, with priority action to be focused at the southern, 4 th and Industry intersection. Exploring funding strategies to align with the phased approach. Transitioned project to Advanced Planning team in Develop Louisville. Construction underway at 4th and Guthrie. LG&E installing electrical duct bank through	
Developing a phasing approach for the project, with priority action to be focused at the southern, 4 th and Industry intersection. Exploring funding strategies to align with the phased approach. Transitioned project to Advanced Planning team in Develop Louisville. Construction underway at 4th and Guthrie. LG&E installing electrical duct bank through	Dec-14
Developing a phasing approach for the project, with priority action to be focused at the southern, 4 th and Industry intersection. Exploring funding strategies to align with the phased approach. Transitioned project to Advanced Planning team in Develop Louisville. Construction underway at 4th and Guthrie. LG&E installing electrical duct bank through	
4 th and Industry intersection. Exploring funding strategies to align with the phased approach. University Corridor streetscape improvements \$ 300,000 \$ 151,607 Transitioned project to Advanced Planning team in Develop Louisville. Construction underway at 4th and Guthrie. LG&E installing electrical duct bank through	
Construction underway at 4th and Guthrie. LG&E installing electrical duct bank through	
, · · · · · · · · · · · · · · · · · · ·	Jun-15
S. Fourth Street Retail District \$ 1,000,000 \$900,000 completion depends on weather.	Jan-15
100 block of W. Main Street improvements \$ 729,058 \$ 440,432 RFP to be put out this month.	Jan-15
Sixth/Seventh Street improvements \$ 250,000 \$ 29,988 Area utility poles and furniture will receive minor repairs and fresh paint.	Jan-15
Garbage can corrals and 2nd Street repairs \$ 46,125 \$ 1,471 Project Complete and ready for use effective 12-1-14	Complete
Designing new street amenities for bourbon distiller experience in a downtown setting. Writing specifications for job, coordinating next steps with Mayor's Office, and applying for a federal Bourbon Tour Downtown District \$ 100,000 \$ 100,000 Transportation Enhancement grant which this funding would match.	