

Project Status Update

Engineering and Planning

Date: 1/11/2019

PROJECT	PROJECT MANAGER	PROJECT DESCRIPTION	PROJECT UPDATE 01-11-19	IMPACTS TO PARK USERS	%complete	PROJECT TIMELINE
AB Sawyer Electrical Upgrades	Jason Hindenach	Remove and replace old electrical equipment in the concession stand	JH is working with contractor for specific pricing.	Loss of electricity to the sports complex while work is performed. Jason H. will coordinate with Lyndon Rec.	5%	Fall 2018
Algonquin Park Playground Replacement	Jason Canuel/Spencer Holt	Remove and replace existing playground	PO has been issued and playground ordered. Waiting on equipment to be manufactured and delivered.	Minor disruptions to the play/spray ground area during construction period. Will schedule construction during winter months.	5%	Winter 2018/2019
Algonquin Pool Roof replacement	David Wilding	Remove and replace damaged roof. Roof damage from wind storm late December	Received proposal from Wheatly. In process of setting up PO.	None	0%	January/February 2019
Allgeier Community Center Wall Waterproofing	David Wilding	Waterproof membrane on upper wall to resolve roof leaks		None at this time	0%	TBD
Beargrass-3 forks USACOE ecological study	Jason T. Canuel	Ecological study for all 3 forks of Beargrass	Meetings with Council, MSD, Metro for funding options. Develop Louisville may take the lead on this project. Jeff O'Brien meeting week of Jan. 14.	Little to no impacts.	0%	Unknown at this time
Beechmont CC Handrail Repair/Replacement	Venkata	Analyze if the current handrail can be repaired, if not replacement will be necessary	In Design	ADA accessible route into the CC will be closed during construction	0%	Fall/Winter 2018-2019
Beechmont CC Interior Renovations	David Wilding	To be determined based on list of priorities and available budget	Kevin is getting proposals for interior work. PO's issued for sign and sign electric. CFR has been submitted, waiting approval.	Areas being renovated will be closed to CC users. Construction will be coordinated with CC staff prior to beginning.	15%	To be determined
Berrytown CC HVAC Repairs/Replacement	David Wilding	Make repairs to HVAC units, if repairs are not possible, replacement will be necessary	In Design	Limited cooling in the building	0%	Fall 2018
Bingham Park Sewer Break	Jason Hindenach/Venkata G.	Excavate and repair broken sewer	MSD is looking into the break-it should be their sewer but have told Parks it is ours	Area under construction will be closed to Park users. Area has not yet been defined at this time.	5%	Immediate
Boone Square New Restroom Building & Minor Amenities	Venkata	<ul style="list-style-type: none"> New two-restroom building New area lighting Connecting sidewalks New water fountain Site Plan 	Complete	No restroom facilities available	100%	March 2018 - Groundbreaking July 2018 - Project completed Oct 2018--Reopening Celebration
Boone Square Playground Replacement	Venkata G.	Remove and replace playground	PO has been issued and playground ordered. Waiting on equipment to be manufactured and delivered.	Area under construction will be closed to Park users.	5%	Winter 2018/2019
Breslin Park Skate Spot	Jason Canuel with LPF	Construct new concrete sidewalk, skatable elements, and small shelter on the East side of the Park.	Ribbon cutting 08-30-18. Site still needs to be finished graded. Shelter plans are approved. Need to schedule installation with contractor.	Area around proposed shelter will be closed off to the public.	85%	8/20/2018
Buechel Park Landscape Plan	Spencer Holt	Design landscape buffer between tracks and park	In design	Little to no impacts.	0%	Winter 2018/2019
California CC HVAC Replacement	David Wilding	Remove and replace HVAC unit	In Design	Limited cooling in the building	0%	10/01/18
Camp Taylor Park Playground Replacement	Spencer Holt	Remove and replace existing playground	PO has been issued and playground ordered. Waiting on equipment to be manufactured and delivered.	Playground area will be closed to the public during demolition and construction	5%	Winter 2018/2019
Central Park Sidewalk Connection	Jason Canuel/OPC	Construct a concrete sidewalk from the gravel parking lot making a connection to the existing concrete walking path	Revised layout and staked in the field. Weather dependent, should start in 2-3 weeks.	Area under construction will be closed to Park users.	5%	Winter 2018/2019
Central Park Walking Path Light Conversion	Jason Canuel	Remove and replace all incandescent bulbs for pathway with LED's	In progress with Parks electrician.	Walking path will be closed in the work area	50%	September 2018-Project completion
Central Services Environmental Cleanup	Jason Canuel	Soil and groundwater testing for hydrocarbons.	In progress with Linbach Funkhouser along with assistance from the State UST Branch	Minor disruptions in parking lot.	50%	Fall 2018

Champions Park Concert/flooding repairs	Jason Canuel/Steve Meadows	Regrade and reseed golf course. Regrade and reseed soccer fields.	Soccer fields were regraded and seeded 10-25-18. Weather has prevented grading and seeding work on the golf course. Golf course work on-going.	All soccer fields are closed to the public due to concert damage. Working on establishing turf. Most of the golf course side of Champions is still closed off to the public due to grading and seeding work. Dog park area and some areas that were not damaged are open.	35%	Fall/Winter 2018-2019
Champions Park Drainage Improvements	Jason Canuel/Steve Meadows	Install underground drain tiles to resolve standing water in the Park	Complete	Entire construction area has been surrounded by orange snow fence. Large gravel parking lot has been closed off and used only for construction traffic. All parking has been directed to the lot accessed from Zorn Ave.	100%	09/01/18
Champions Park Drinking Fountain Installation	Jason Canuel	Install new water lines (with Parks irrigation crew) and install (2) new drinking fountains. One centrally located in Park and the other on the East side.	Complete	Little to no impacts. Small construction area will be fenced off for construction	100%	Aug-18
Champions Park Walking Path	Jason Canuel	Remove concrete walking path parallel to I-71 and replace it with an 11-foot stone path	Complete	Path in construction area is closed off to the public	100%	8/17/2018
Charlie Vettiner Golf Cart Path Repairs	Jason T. Canuel/Spencer Holt	Remove and replace section of cart path at hole 16/17	Plans are complete, need to have decent weather to construct	Cart path will need to be closed. Major impact to golf course. Work with pro on schedule.	10%	Winter 2018/2019
Charlie Vettiner Park Parking, Tennis, Pickleball	Jason Canuel / Spencer Holt	Construction of 60 new parking spaces, (5) tennis courts, and (2) pickleball courts. If budget allows, a new basketball court will be added to the project.	Contract awarded to Riverside Paving. Waiting on schedule - anticipate a March start.	Area of new tennis courts and parking will be fenced off. Little to no affect to the Park road.	0%	Bids should be ready in September. Winter/Spring construction season.
Cherokee Park Bridge #8 (Bernheim) Rehabilitation	Jason Canuel/Major Waltman	Close bridge, rehab, and renovate	Contract awarded by KYTC. Waiting on schedule for project and road closure.	Road and bridge will be closed. Detour routes will be identified and proper signage will be put up when the contract has been awarded	0%	Expect construction winter 2018/2019
Cherokee Park Drinking Fountain Replacement	Jason Canuel	Remove and replace drinking fountain at Rugby Field	Complete	Minimal disruption	100%	Aug-18
Cherokee Park Restoration of the Bonnycastle Hill/Hogan Fountain Area	Venkata	<ul style="list-style-type: none"> New pavilion Relocation of basketball court Walking path Reconfigured parking area and layby parking Grove of trees Although not included in the project cost, 12 benches to be installed-individual donors New water fountain to be installed—Cherokee Road Runners donation 	Substantially complete. Ribbon cutting done. Contractor has a few punchlist items to complete, but area is now open.	Restroom closed; portable restroom accessible; water turned off at Hogan Fountain/sprayground; limited parking; reservations restricted	95%	March 2018 – Groundbreaking September 2018 – Project complete
Cherokee/Seneca/Iroquois Park Trail Master Plan (planning only)	Jason Canuel-Spencer Holt-Major Waltman	Planning phase for a comprehensive trail plan for Cherokee, Seneca, and Iroquois.	Recommendation sent to Purchasing to award to Alta. Wait for signed contract.	None anticipated.	0%	Jun-19
Chickasaw Park Path and exercise equipment	Jason Canuel	Repair/repave path and replace old exercise equipment	Met with equipment manufacturer, working on	Minor disruptions to those park users who utilize the walking path	0%	Unknown at this time
Chickasaw Park Road Paving & Drainage Improvements	Jason T. Canuel	Drainage improvements along Park road and repave the Park loop road	Complete	None at this time	100%	Aug-18
Clifton Heights Greenway Soft Surface Trail Construction	Jason Canuel / Bryan Lewis	Create new soft surface trail in heavily wooded area	Under construction by Natural Areas Division.	None at this time, area is not open to the public	45%	Fall 2018
Community Boat House Ramp and dock replacement study	Jason T. Canuel	Feasibility study for removing and replacing ramp and dock	Narrowed ramp design to 3 options. User groups are working with dock builder to come up with best design.	Boat dock will be temporarily closed.	5%	Finished in January
Cox Park Garbage Can Installation	Jason Hinenach	Purchase and install new trash cans and pads	Complete	None	100%	Winter 2018/2019
Creason Park Bridge Rehabilitation	David Wilding	Remove decking from old bridge, abate lead based paint, replace decking and add structural supports	Waiting on good weather. Lead based paint abatement first to be scheduled.	Pedestrian bridge will be closed during construction - alternate walking pattern will be necessary	0%	Winter 2018/2019

Creason Park Walking Path Connection	Jason Canuel	Construct a multi-use path from Creason along Newburg Road to Bellermine. Also includes a new bridge over Beargrass Creek to the MSD Nightengale CSO basin.	CM Mullvahill is negotiating with Bellermine.	TBD	0%	TBD
Creason Park WWI Memorial Planning	Jason Canuel-Spencer Holt	Planning phase for a new WWI memorial to be placed in Joe Creason Park. Possilby near the location of the old barn.	Need to schedule interviews with top 2 consultants.	None anticipated.	0%	Jun-19
Douglas Community Center Structural Repairs	David Wilding	1. Use consultant for construction plans and specifications for the structural repairs and renovations on the first floor. 2. Fix hole in office floor	Floor is complete. Sturctural repairs out for bid.	Sturctural deficiencies have closed off the 2nd and 3d floor and limited occupancy for 1st floor.	5%	Summer 2019
Douglas Park Parking Lot Paving	Jason Canuel with Mark Zoeller (Facilities)	Repair parking lot and entrance road and repave all	Complete	Disruption to vehicular access while paving, will coordinate with Community Center staff, LMPD, and EMS with schedule	100%	Oct-18
Elliot Park Playground Replacement	Jason Canuel/Spencer Holt	Remove and replace existing playground	PO has been issued and playground ordered. Waiting on equipment to be manufactured and delivered.	Minor disruptions to the playground area during construction period. Will schedule construction during winter months.	5%	Winter 2018/2019
Eva Bandman Entrance Road Repairs	Jason Canuel	Fix pot holes and drainage issues along Park entrance road	Complete	Entrance road will be closed temporarily from time to time	100%	Sep-18
Extreme Park Camera Installation	Jason Canuel with LMPD/Real Time Crime Center	Install (2) cameras in the Park	Complete	None at this time	100%	Fall 2018
Extreme Park Mural Project	Jason Canuel	Paint a mural (it says "Louisville" on it) on the retaining wall facing Clay and Witherspoon Streets	Complete. Press event with Mayor, CW, and LMPD	None expected	100%	Oct-18
Fairdale Village Green Park New Park Construction	Jason T. Canuel	Construction of a new 0.58 ac. Park that replaces Fairdale Mini Park. KYTC funded design/const.PM is DPW (Swintosky)	Ceremonial ground breaking 12-28-18.	None	10%	Summer 2019
Fern Creek Park Miracle League Ballfield-Phase I	Jason Canuel	Design and construction of a Miracle League ballfield and playground	Under construction-Demo is complete-Wating on weather	The small teeball field will be removed and replaced with the Miracle field. Areas near construction will be closed off to Park users.	5%	TBD
Fern Creek Park Miracle League Ballfield-Phase II	Jason Canuel	Design and construction of a sprayground and restroom renovations	Conceptual designs are being looked at by Miracle League group	Area under construction will be closed to Park users.	0%	TBD
Haunz Lane Park Pickleball Courts	Jason T. Canuel	Received funding from CM Stuckle for construction of (3) new pickleball courts adjacent to tennis courts	Nothing at this time	Little to no impact.	0%	Fall 2019
Hays Kennedy Park Basketball Court Light Replacement	David Wilding	Remove and replace bad poles, fixtures, ballasts, and wiring.	Complete	Area around poles will be fenced off if needed.	100%	Oct-18
Highview Park Concession Stand Mural Project	Jason Canuel	Abate lead based paint on old concession stand and have an artist paint a mural facing Briscoe Lane	Complete	None expected	100%	September 2018-Project completion
Iroquois Park EV Charging Station	Jason Canuel/Environmental group	Install an electric vehicle charging station adjacent to the Amph.	Outside group is working on fund raising and plans - waiting for them to submit a site plan	None expected	0%	TBD
Iroquois Park Maintenance Building Removal	David Wilding	Remove maintenance building behind the amphitheater	Complete-turned in paperwork to Risk for reimbursement	Access road to pumpkin central will be closed off. Schedule should not effect concert/event already scheduled.	99%	Sep-18
Iroquois Park North Overlook Trail Improvements	Jason Canuel/Spencer Holt/Major Waltman	Upgrades to North Overlook trail which will include some trail relocations	Major Waltman is working on writing an RFP for the trail design and construction.	Some trails will be closed from time to time for construction.	0%	Winter 2018/2019
JMF-Tom Wallace Dock Replacement	Jason Hindenach	Replace floating fishing dock	In Design-plan to bid in January	Fishing access has been affected by the damaged dock that has been removed. The dock area may need to be closed when the new dock is constructed.	0%	Winter 2018/2019
JMF-Tom Wallace Lake Spillway Repairs	Jason Hindenach	Repair lake spillway in accordance with the State Division of Water inspection.	Complete	None at this time	100%	Aug-18
Kennedy Court Park Drinking Fountain Replacement	Jason Canuel	Remove and replace drinking fountain	Complete-contractor was able to make repairs	Existing drinking fountain does not function. When the replacement occurs, there will be minor disruptions to Park users	100%	Winter 2018/2019
Lannan Park Drinking Fountain Replacement	Jason T. Canuel	Remove and replace 2 old Murdock fountains	Complete	Area around fountains will be taped off and not accessible to the public. Water will be off periodically during installation	5%	Winter 2018/2019

Lannan Park Sprayground Construction	Jason Canuel	Design and construct small sprayground adjacent to the new playground	Need to initiate a design kickoff with Tetra Tech. The water service has been upgraded and ends at the concession stand.	TBD	0%	Spring/Summer 2019
Locust Grove Restroom Demolition	David Wilding	Asbestos abatement and demolition of old building addition	Building has been removed. DWW working with consultants on CFR submittal	Minimal disruption to LG. Dave will coordinate all activities with Carol	35%	Fall 2018
Locust Grove Roof Replacement	David Wilding	Remove and replace shake shingles on historic home	Complete	Areas around historic home will be off limits to public - DWW will work with LG staff on construction schedule and event schedule	100%	
Long Run Park Waterline Installation	Jason Canuel with LWC	Install 12" watermain from Flat Rock Road through the Park to Long Run Road. Installation of new fire hydrants and moving Parks water meter will also included.	Complete - LWC working on turf establishment. Will need to be reseeded in the Spring.	Some lane restrictions on Park Road.	95%	Fall 2018
Mary T. Magher Pool Boiler replacement	David Wilding	Remove and replace broken boiler	Boiler has been ordered, should be here by Jan 1. Conctrator will coordinate with pool manager for installation	None at this time	5%	Early January
Mary T. Magher Pool Pool Lighting Improvements	David Wilding	LED light fixtures over pool	Complete. Ongoing monitoring will take place throughout the winter.	None at this time, scheudle work during 2 week shutdown	100%	
Mary T. Magher Pool Pump impellors	David Wilding	Inspect pump impellors due to low flow conditions	Working to schedule pool shut down for pump inspections	Pool will likely need to be shut down temporarily. Contractor will work out detials with pool manager	0%	TBD
Newburg Community Center Interior Renovations	David Wilding	Renovate entryway, restrooms, and multi-purpose room	Complete	Center will be closed from August through October- limited programming will be moved to the gym during construction	80%	August 2018-Begin construction October 2018-completion
Petersburg Park Concession Stand Replacement	Jason Canuel/David Wilding/Spencer Holt	This is a part of the large GE volunteer project coming up in October. They will remove and replace existing concession stand with a modified shipping container.	Complete.	Old concession stand and restrooms will be removed and replaced. The restrooms will be replaced with portable restrooms until there is a sufficient budget to build new ones.	100%	Oct-18
Portland Park Drinking Fountain Replacement	Jason T. Canuel	Remove and replcae drinking fountain	Contractor has ordered and will install soon	Area around fountains will be taped off and not accessible to the public. Water will be off periodically during installation	5%	Winter 2018/2019
Quail Chase Golf Improvements	Jason Canuel/David Wilding/Spencer Holt	1. Course improvements including sand bunkers (\$50k) 2. Clubhouse renovations (\$25k)	List of sand bunkers has been created and prioritized. Course improvements have been identified and DOW permitting will be required. Nothing has been done for the clubhouse renovations yet.	Some improvements will require entire holes to be closed for construction. The golf pro will be notified well in advance of the work and will also be part of the design.	0%	Winter 2018/2019
Quail Chase Golf Sanitary Sewer Lift Station Pumps	Jason Canuel	Replace existing pumps and rail package	Received proposal from DK.	Minor disruption to clubhouse restroom use	0%	Winter. Need to get through peak golf season
Riverside Farnsley Morman Historic Home HVAC Repairs/Replacement	David Wilding	Make repairs to HVAC units, if repairs are not possible, replacement will be necessary	In Design	Limited cooling in the building	0%	Fall 2018
Riverside Farnsley Morman Visitors Center Roof Replacement	David Wilding	Remove and replace the shingle roof on the visitors center	Complete	Area around the visitors center will be limited. PM will work with vistor center staff to maintain access into the building. Closing the facility should not be needed.		
Rose Farm Park Shelter Improvements	David Wilding	Repair structural deficiencies with existing shelters	In-Design. Additional funding is in place. Working on schedule for repairs.	TBD	0%	TBD
Shawnee & Chickasaw Parks West Louisville Outdoor Recreation Initiative	Bennett Knox/Jason Canuel	Project is guided by West Louisville Outdoor Recreation Initiative(WLORI). The core of the project involves constructing an educational learning center for outdoor and environmental education activities in Shawnee Park and restoring Chickasaw Pond to be used for boating instruction. Detailed architectural plans for the learning center are complete but funding for construction is needed. In addition, funding for developing construction drawings for the Chickasaw Pond restoration is needed. The WLORI has several other activities in the long-term plan for the parks: play forest, camping areas, ropes course and archery fields, enhanced trails and more. Funding has been secured for a pump track and boat ramp and adjoining parking lot, also located in Shawnee Park. The Conservancy is only serving in an advisory role to provide oversight and ensure the character defining features of Shawnee Park are not significantly altered.	Concept of Outdoor Learning Center revealed to public;	None at this time	5%	Unknown

Shawnee CC Fire Alarm Replacement	David Wilding/Michael Hampshire	Remove and replace fire alarm panel	Complete	Minor disruptions to programming	0%	Fall 2018
Shawnee Conversion Prop.	Jason T. Canuel	Work with MSD, State, and National Parks Service to find replacement property for the Shawnee LWCF requirements.	Sent package to State, waiting for approval to send to NPS.	None	10%	Summer 2020
Shawnee Golf Clubhouse HVAC Repairs/Replacement	David Wilding	Make repairs to HVAC units, if repairs are not possible, replacement will be necessary	In Design	Limited cooling in the building	0%	Fall 2018
Shawnee Park Ballhouse Feasibility Study	Jason Canuel	Work with a local architect on the history of the structure and come up with plans for its future. Analyzing the structure and prioritize a list of needed improvements to open it back up to the public.	Lockett & Farley is working on study.	None at this time	25%	Winter 2018/2019
Shawnee Park Ballhouse Roof Replacement	David Wilding/Jason Canuel	Remove and replace shingle roof. Abate asbestos and lead based paint from soffit up.	Pb paint abatement has been complete. Red shingles have been selected, waiting on weather.	Minor disruption to Park users. Area around the ballhouse will be fenced off and not accessible.	10%	
Shawnee Park Boat Ramp Construction	Jason Canuel	Construct a new access and parking lot for a new boat ramp. The boat ramp will be constructed by the KY Dept. of Fish & Wildlife Resources in 2019.	In Design. L&F working on comments from MSD. L&F sent KDFWR additional info for submittal to DOW for USACOE permit. Received signed agreement with KDFWR.	TBD	0%	Access road and parking winter 2018/2019. Boat ramp scheduled for summer 2019.
Shawnee Park Hourning Field Grading	Jason Canuel	Regrade and reseed Paul Hourning field	Grading and seeding completed 10-25-18. Wait for the grass to grow. Will likely need to overseed in the spring.	All of Hourning Field will be closed to Park users until turf can be established.	90%	Spring 2019
Shawnee Park Lily Pond Restoration	David Wilding/Venkata	Restore the lily pond-includes new water service, electric, and drainage. Plans are to include some kind of fountain (yet to be determined).	In Design. Should be out to bid January 2019	TBD	0%	Winter 2018/2019
Shawnee Park MSD-CSO Basin	Jason Canuel	MSD constructing a 20M gallon underground storage basin in the Great Lawn in Shawnee Park. There will also be a new shelter and restroom constructed for the Park as part of the overall project.	Basin is completely covered. Restroom construction is underway. MOA amendment for landscape package to be handled by Parks sent to Mayor for signature	Park loop road is now 2 way traffic and access from Broadway into the Park is restricted on the South side of Park due to construction. The West side of the Great Lawn is not accessible to the public. The end of Broadway is closed to vehicular traffic due to construction. Resident only access road has been constructed in the Park near the Lily Pond for those who live at the end of Broadway.	50%	Scheduled for completion in 2020
Shawnee Park Pump Track	Jason Canuel/Bryan Lewis	Create new bicycle pump track in Shawnee Park behind ballfield	Complete	None at this time	100%	Complete
Shawnee Park Riverbank Stabilization Project	Jason Canuel/John Swintosky/US Army Corps of Engineers	Clear riverbank from the Loop at Market Street NW approx. 2500 feet, regrade the riverbank and stabilize with stone	Complete	Loop access along Market Street is closed, PW put up new Loop detour signs to guide pedestrians along Parkway into Shawnee Park at the Sports Complex. Minimal impact to 2 golf holes.	95%	Scheduled to be complete at the end of October
Shawnee Park West Louisville Outdoor Rec. Bldg.	Bennett Knox/Jason Canuel	Construct a new recreation center centered around outdoor recreation and environmental education	In-Design	TBD	0%	TBD - Dependent upon ability to raise funds
Shelby Park Walkway paving	Jason Hindenach	Walkway connector to playground, sprayground and pavilion; part of Master Plan implementation	Under construction-depending on weather should be done by Feb. 1	Areas of park near playground, shelter, and football field will have limited public access.	65%	July 2018-Start
Shelby Park Pathway lighting	Jason Hindenach	Install new pathway lighting adjacent to the new path	Part of walkway project	Walking path areas adjacent to light locations will be closed off during this construction phase.	65%	Winter 2018/2019
Southwick CC Partial Roof Replacement	David Wilding	Remove and replace a portion of roof and abate the asbestos	In Design	None at this time	0%	Winter 2018/2019
Story Avenue Grading and Berms	Jason Canuel	Create small 3-foot berms on the East side of the Park.	Complete	Newly graded areas will be seeded and strawed and surrounded with caution tape. No public access until grass has grown in.	100%	Second or third week of September (weather dependent).
Story Avenue Playground Construction	Jason Canuel - Friends of Story Avenue Park	Purchase and install new playground	Complete	Areas of construction will be off limits to Park users. Parking lot and basketball court will still be accessible.	5%	Oct-18
Story Avenue Purchase and Install Amenities	Jason Canuel - Friends of Story Avenue Park	Purchase and install trash cans, benches, picnic tables, bike racks, and LG&E lighting	Lights are complete. Waiting on amenities to be delivered and installed.	Areas of construction will be off limits to Park users. Parking lot and basketball court will still be accessible.	5%	Oct-18
Thurman Hutchins Park Boardwalk Repairs	David Wilding	Remove and replace (3) damaged boardwalks damaged by the March 2018 flood event	Complete. Walkthrough with FEMA inspectors.	Boardwalks are closed to the public due to unsafe conditions until repairs are made	100%	
Thurman Hutchins Park Electric Switchgear Replacement	Jason Canuel	Remove and replace switchgear for baseball field - damaged by flood	Complete		90%	
Thurman Hutchins Park Entrance Sign Replacement	Jason Canuel	Remove and replace (2) existing entrance signs	Complete	None expected	100%	Oct-18
Tyler Park Bridge Study	Jason Canuel/John Swintosky	In depth research on structural integrity of the Baxter Ave. bridge. Funded by KYTC and partnering with PW on managing the study	Stakeholder meeting 12-13-18. Draft report is	There will be engineers in the Park and looking at the bridge. Lane closures on Baxter are possible during the investigation	50%	End of September for final report to be issued

<p>Tyler Park Master Plan Redesign and Implementation of Phase One</p>	Jason Canuel	<p>Plan for the east side of the bridge:</p> <ul style="list-style-type: none"> • Two tennis courts on the upper north part will be repaired and resurfaced. • Four-tennis-court set will be reworked to include two tennis courts, half-size basketball court and two pickleball courts. • To address drainage issues, a rain garden and infiltration basin will be installed. • New picnic tables and benches will be added. • Walking paths will be improved. • Additional layby parking will improve accessibility. <p>Plan for the west side of the bridge:</p> <ul style="list-style-type: none"> • Playground and spray ground will be moved and be equipped with up-to-date features. • Natural area playground will be added. • New picnic tables and benches will be added. • New restroom building will be constructed. • Ornamental fencing around park will be restored. • Additional parking spots added for improved accessibility <p><i>Master Plan included a 25-person pavilion but it is not funded at this time</i></p>	Out for bid. Prebid 12-19-18. Bids open 01-18-19.	Restrooms closed; portable restrooms available; playground and sprayground closed Project will not interfere with Jazz Events in September	0%	<p>November 2018 – Send out for bids</p> <p>December 2018 – Project awarded</p> <p>January 2019-Groundbreaking</p> <p>Spring 2019 – Project complete</p>
<p>Tyler Park Phase I</p>	Jason C./Jason H./Venkata G./Major Waltman	Demo sprayground, plangrounds, and restroom. Replace all with new amenities. Renovation of all tennis courts (not moving).	In Design	TBD	0%	Bids should be ready in September. Winter/Sppring construction season.
<p>Victory Park Master Plan Implementation Phase Two</p>	Venkata G.	<ul style="list-style-type: none"> • New playground • New spray ground • Re-roof lodge • Additional tree planting • New connector walking paths 	Under construction	Current spray pad and playground will not be available during project	15%	<p>August 2018 – Groundbreaking (Victory Park Day at 3:30pm)</p> <p>Winter 2018 – Project complete</p>
<p>Waverly Park Dock Replacement</p>	Jason Hindenach	Replace floating fishing dock	In Design-should be out for bid in January	Fishing access has been affected by the damaged dock that has been removed. The dock area may need to be closed when the new dock is constructed.	0%	Winter 2018/2019
<p>Waverly Park Restroom Construction</p>	Jason Hindenach	Construct new (2) hole restroom and extend all utilites to site	Restroom should be complete early November. Lateral line location by BOH is approved. Working with new installer to put lateral field in.	Park road will be shut down to one lane from time to time for utility work	75%	November 2018-Project completion
<p>Wilderness Road HVAC Repairs/Replacement</p>	David Wilding	Make repairs to HVAC units, if repairs are not possible, replacement will be necessary	In Design	Limited cooling in the building	0%	Fall 2018
<p>William Harrison Park LPF Soccer Fields</p>	Jason Canuel/LPF	Louisville Parks Foundation (LPF) funding the construction of new synthetic turf soccer fields	Working on transferring funds to LPF. Silt fence is up and waiting on weather to get started on excavation.	Area under construction will be closed to Park users. Area has not yet been defined at this time.	0%	Not determined at this time. Dependent upon fundraising
<p>William Harrison Park Shelter construction</p>	David Wilding	Remove and replace existing picnic shelter	Working to get contract awarded with Purchasing and CBDG compliance dept.	Area around shelter and sprayground will be closed to the public	0%	Spring 2019
<p>Wyandotte Park Camera Installation</p>	Jason Canuel with LMPD/Real Time Crime Center	Install (3) cameras in the Park	Waiting on Team Fishel to finish	None at this time	0%	Fall 2018
<p>Wyandotte Park LPF Soccer Fields</p>	Jason Canuel/LPF	Louisville Parks Foundation (LPF) funding the construction of 3 new synthetic turf soccer fields	LPF is currently fundraising for design and construction	Area under construction will be closed to Park users. Area has not yet been defined at this time.	0%	Not determined at this time. Dependent upon fundraising
<p>Wyandotte Park Sport Court Improvements</p>	Jason Hindenach	Remove (6) tennis courts and replace with (1) tennis, (6) pickleball courts, and (1) futsal court	Complete	Turf is not grown in and probably won't until Fall	100%	Unknown at this time