

Project Status Update

Date:

PROJECT	PROJECT DESCRIPTION	PROJECT UPDATE	IMPACTS TO PARK USERS	PROJECT TIMELINE
<b>AB Sawyer</b> Electrical Upgrades	Remove and replace old electrical equipment in the concession stand		Loss of electricity to the sports complex while work is performed. Jason H. will coordinate with Lyndon Rec.	Fall 2018
<b>Algonquin Park</b> Playground Replacement	Remove and replace existing playground	Nothing at this time	Minor disruptions to the play/spray ground area during construction period. Will schedule construction during winter months.	Winter 2018/2019
<b>Allgeier Community Center</b> Wall Waterproofing	Waterproof membrane on upper wall to resolve roof leaks		None at this time	
<b>Beechmont CC</b> Handrail Repair/Replacement	Analyze if the current handrail can be repaired, if not replacement will be necessary	In Design	ADA accessible route into the CC will be closed during construction	Fall/Winter 2018-2019
<b>Beechmont CC</b> Interior Renovations	To be determined based on list of priorities and available budget	Nothing at this time. Waiting on priority list from Rec staff.	Areas being renovated will be closed to CC users. Construction will be coordinated with CC staff prior to beginning.	To be determined
<b>Berrytown CC</b> HVAC Repairs/Replacement	Make repairs to HVAC units, if repairs are not possible, replacement will be necessary	In Design	Limited cooling in the building	Fall 2018
<b>Boone Square</b> New Restroom Building & Minor Amenities	<ul style="list-style-type: none"> <li>• New two-restroom building</li> <li>• New area lighting</li> <li>• Connecting sidewalks</li> <li>• New water fountain</li> <li>• Site Plan</li> </ul>	<ul style="list-style-type: none"> <li>• Epoxy floor covering complete</li> <li>• Water fountain delivered and will be installed this week</li> <li>• Painting touch up complete</li> </ul>	No restroom facilities available	March 2018 – Groundbreaking July 2018 – Project completed Oct 2018–Reopening Celebration
<b>Breslin Park</b> Skate Spot	Construct new concrete sidewalk, skatalble elements, and small shelter on the East side of the Park.	Ribbon cutting 08-30-18. Site still needs to be finished graded. Waiting on plans for the shelter from engineer.	A good portion of the open space is being used as a staging area.	8/20/2018
<b>California CC</b> HVAC Replacement	Remove and replace HVAC unit	In Design	Limited cooling in the building	10/01/18
<b>Camp Taylor Park</b> Playground Replacement	Remove and replace existing playground	In Design	Playground area will be closed to the public during demolition and construction	Winter 2018/2019
<b>Central Park</b> Sidewalk Connection	Construct a concrete sidewalk from the gravel parking lot making a connection to the existing concrete walking path	Nothing at this time	Area under construction will be closed to Park users.	Winter 2018/2019
<b>Central Park</b> Walking Path Light Conversion	Remove and replace all incandescent bulbs for pathway with LED's	Material has been ordered/purchased - waiting to get it on our electricians schedule	Walking path will be closed in the work area	September 2018-Project completion
<b>Central Services</b> Environmental Cleanup	Soil and groundwater testing for hydrocarbons.	Need to execute a new contract or work with Linbach Funkhouser along with assistance from the State UST Branch	Minor disruptions in parking lot.	Fall 2018
<b>Champions Park</b> Drainage Improvements	Install underground drain tiles to resolve standing water in the Park	Working on the souther most 300 foot stretch of standing water. Laid sod down on the area in front of the stage after that drain tile was installed.	Entire construction area has been surrounded by orange snow fence. Large gravel parking lot has been closed off and used only for construction traffic. All parking has been directed to the lot accessed from Zorn Ave.	09/01/18

<b>Champions Park</b> Drinking Fountain Installation	Install new water lines (with Parks irrigation crew) and install (2) new drinking fountains. One centrally located in Park and the other on the East side.	Waterline material has been delivered and should be installed week of Aug. 20. (2) new drinking fountains have been ordered and will be installed by Debra Kuemple within the next 3 weeks.	Little to no impacts. Small construction area will be fenced off for construction	Aug-18
<b>Champions Park</b> Walking Path	Remove concrete walking path parallel to I-71 and replace it with an 11-foot stone path	Construction began 08-06	Path in construction area is closed off to the public	8/17/2018
<b>Charlie Vettiner Park</b> Parking, Tennis, Pickleball	Construction of 60 new parking spaces, (5) tennis courts, and (2) pickleball courts. If budget allows, a new basketball court will be added to the project.	In Design	TBD	Bids should be ready in September. Winter/Spring construction season.
<b>Cherokee Park</b> Bridge #8 (Bernheim) Rehabilitation	Close bridge, rehab, and renovate	KYTC has moved this bridge rehab project to the top of their list. Plans are being finalized by AECOM and will be let for bid in October.	Road and bridge will be closed. Detour routes will be identified and proper signage will be put up when the contract has been awarded	Expect construction winter 2018/2019
<b>Cherokee Park</b> Drinking Fountain Replacement	Remove and replace drinking fountain at Rugby Field	Site has been prepped and ready for concrete pad and set the fountain	Minimal disruption	Aug-18
<b>Cherokee Park</b> Restoration of the Bonnycastle Hill/Hogan Fountain Area	<ul style="list-style-type: none"> <li>• New pavilion</li> <li>• Relocation of basketball court</li> <li>• Walking path</li> <li>• Reconfigured parking area and layby parking</li> <li>• Grove of trees</li> <li>• Although not included in the project cost, 12 benches to be installed-individual donors</li> <li>• New water fountain to be installed—Cherokee Road Runners donation</li> </ul>	<ul style="list-style-type: none"> <li>• Shelter stone column bases installed this week</li> <li>• Shelter terrace wall complete</li> <li>• Pervious parking layby in progress.</li> <li>• Bench pad and walking loop complete</li> </ul>	Restroom closed; portable restroom accessible; water turned off at Hogan Fountain/sprayground; limited parking; reservations restricted	March 2018 – Groundbreaking September 2018 – Project complete
<b>Cherokee/Seneca/Iroquois Park</b> Trail Master Plan (planning only)	Planning phase for a comprehensive trail plan for Cherokee, Seneca, and Iroquois.	Need to write an RFQ	None at this time	Jun-19
<b>Chickasaw Park</b> Path and exercise equipment	Repair/repave path and replace old exercise equipment	Nothing at this time	Minor disruptions to those park users who utilize the walking path	Unknown at this time
<b>Chickasaw Park</b> Road Paving & Drainage Improvements	Drainage improvements along Park road and repave the Park loop road	Paving is and drainage is complete. Contractor needs to clean up and shoulder the road edges.	None at this time	Aug-18
<b>Clifton Heights Greenway</b> Soft Surface Trail Construction	Create new soft surface trail in heavily wooded area	Received MSD EPSC permit and waiting to schedule construction with JMF trail crew	None at this time	Fall 2018
<b>Creason Park</b> Bridge Rehabilitation	Remove decking from old bridge, abate lead based paint, replace decking and add structural supports	In Design	Pedestrian bridge will be closed during construction - alternate walking pattern will be necessary	Winter 2018/2019
<b>Creason Park</b> Walking Path Connection	Construct a multi-use path from Creason along Newburg Road to Bellermine. Also includes a new bridge over Beargrass Creek to the MSD Nightengale CSO basin.	CM Mullvahill is negotiating with Bellermine.	TBD	TBD
<b>Creason Park</b> WWI Memorial Planning	Planning phase for a new WWI memorial to be placed in Joe Creason Park. Possilby near the location of the old barn.	Need to write an RFQ	None at this time	Jun-19
<b>Douglas Community Center</b> Structural Repairs	<ol style="list-style-type: none"> <li>1. Use consultant for construction plans and specifications for the structural repairs and renovations on the first floor.</li> <li>2. Fix hole in office floor</li> </ol>		Structural deficiencies have closed off the 2nd and 3d floor and limited occupancy for 1st floor.	
<b>Douglas Park</b> Parking Lot Paving	Repair parking lot and entrance road and repave all	Mark Z. is working on getting a PO	Disruption to vehicular access while paving, will coordinate with Community Center staff, LMPD, and EMS with schedule	Scheduled to start September 10
<b>Elliot Park</b> Playground Replacement	Remove and replace existing playground	Nothing at this time	Minor disruptions to the playground area during construction period. Will schedule construction during winter months.	Winter 2018/2019
<b>Eva Bandman</b> Entrance Road Repairs	Fix pot holes and drainage issues along Park entrance road	Everything is preped and ready for paving. Scheduled for 08-30-18.	Entrance road will be closed temporarily from time to time	Sep-18

<b>Extreme Park</b> Camera Installation	Install (2) cameras in the Park	Waiting on revised quotes back from Team Fishel.	None at this time	Fall 2018
<b>Extreme Park</b> Mural Project	Paint a mural (it says "Louisville" on it) on the retaining wall facing Clay and Witherspoon Streets	Contract has been awarded to Braylyn Stewart. Waiting on schedule from artists. Should get started first week of September.	None expected	Oct-18
<b>Fern Creek Park</b> Miracle League Ballfield-Phase I	Design and construction of a Miracle League ballfield and playground	Miracle League group is working with BIA to finalize budget and scope. Plans are being designed and CFR was submitted to Metro by LD&D.	The small teeball field will be removed and replaced with the Miracle field. Areas near construction will be closed off to Park users.	TBD
<b>Fern Creek Park</b> Miracle League Ballfield-Phase II	Design and construction of a sprayground and restroom renovations	Conceptual designs are being looked at by Miracle League group	Area under construction will be closed to Park users.	TBD
<b>Hays Kennedy Park</b> Basketball Court Light Replacement	Remove and replace bad poles, fixtures, ballasts, and wiring.	Comstock Brothers	Area around poles will be fenced off if needed.	
<b>Highview Park</b> Concession Stand Mural Project	Abate lead based paint on old concession stand and have an artist paint a mural facing Briscoe Lane	Public Art has approved mural. Lead has been abated, waiting on artist to schedule the mural	None expected	September 2018-Project completion
<b>Iroquois Park</b> EV Charging Station	Install an electric vehicle charging station adjacent to the Amph.	Outside group is working on fund raising and plans - waiting for them to submit a site plan	None expected	TBD
<b>Iroquois Park</b> Maintenance Building Removal	Remove maintenance building behind the amphitheater	NEC sheduled to begin August 8th	Access road to pumpkin central will be closed off. Schedule should not effect concert/event already scheduled.	August 8-begin asbestos shingle abatement
<b>Iroquois Park</b> North Overlook Trail Improvements	Upgrades to North Overlook trail which will include some trail relocations	Major Waltman is working on writing an RFP for the trail design and construction.	Some trails will be closed from time to time for construction.	Winter 2018/2019
<b>JMF-Tom Wallace</b> Dock Replacement	Replace floating fishing dock	In Design	Fishing access has been affected by the damaged dock that has been removed. The dock area may need to be closed when the new dock is constructed.	Winter 2018/2019
<b>JMF-Tom Wallace</b> Lake Spillway Repairs	Repair lake spillway in accordance with the State Division of Water inspection.	Riverside Paving	None at this time	Aug-18
<b>Kennedy Court Park</b> Drinking Fountain Replacement	Remove and replace drinking fountain	None	Existing drinking fountain does not function. When the replacement occurs, there will be minor disruptions to Park users	Winter 2018/2019
<b>Lannan Park</b> Sprayground Construction	Design and construct small sprayground adjacent to the new playground	Need to initiate a design kickoff with Tetra Tech. The water service has been upgraded and ends at the concession stand.	TBD	Spring/Summer 2019
<b>Locust Grove</b> Restroom Demolition	Asbestos abatement and demolition of old building addition	NEC has applied for the wrecking permit and needs utility information letter from Parks to submit with permit application	Minimal disruption to LG. Dave will coordinate all activities with Carol	Fall 2018

<b>Locust Grove</b> Roof Replacement	Remove and replace shake shingles on historic home		Areas around historic home will be off limits to public - DWW will work with LG staff on construction schedule and event schedule	
<b>Long Run Park</b> Waterline Installation	Install 12" watermain from Flat Rock Road through the Park to Long Run Road. Installation of new fire hydrants and moving Parks water meter will also included.		Some lane restrictions on Park Road.	Fall 2018
<b>Mary T. Magher Pool</b> Pool Lighting Improvements	LED light fixtures over pool	Walker Mechanical/JCI	None at this time, scheudle work during 2 week shutdown	
<b>Newburg Community Center</b> Interior Renovations	Renovate entryway, restrooms, and multi-purpose room		Center will be closed from August through October- limited programming will be moved to the gym during construction	August 2018-Begin construction October 2018-completion
<b>Petersburg Park</b> Concession Stand Replacement	This is a part of the large GE volunteer project coming up in October. They will remove and replace existing concession stand with a modified shipping container.	Need to coordinate demo paperwork with Metro and GE's project manager.	Old concession stand and restrooms will be removed and replaced. The restrooms will be replaced with portable restrooms until there is a sufficient budget to build new ones.	Fall 2018
<b>Quail Chase Golf</b> Improvements	1. Course improvements including sand bunkers (\$50k) 2. Clubhouse renovations (\$25k)	List of sand bunkers has been created and prioritized. Course improvements have been identified and DOW permitting will be required. Nothing has been done for the clubhouse renovations yet.	Some improvements will require entire holes to be closed for construction. The golf pro will be notified well in advance of the work and will also be part of the design.	Winter 2018/2019
<b>Quail Chase Golf</b> Sanitary Sewer Lift Station Pumps	Replace existing pumps and rail package	Received proposal from DK.	Minor disruption to clubhouse restroom use	Winter. Need to get through peak golf season
<b>Riverside Farnsley Morman</b> Historic Home HVAC Repairs/Replacement	Make repairs to HVAC units, if repairs are not possible, replacement will be necessary	In Design	Limited cooling in the building	Fall 2018
<b>Riverside Farnsley Morman</b> Visitors Center Roof Replacement	Remove and replace the shingle roof on the visitors center		Area around the visitors center will be limited. PM will work with vistor center staff to maintain access into the building. Closing the facility should not be needed.	
<b>Rose Farm Park</b> Shelter Improvements	Repair structural deficiencies with existing shelters	In-Design	TBD	TBD
<b>Shawnee &amp; Chickasaw Parks</b> West Louisville Outdoor Recreation Initiative	Project is guided by West Louisville Outdoor Recreation Initiative(WLORI). The core of the project involves constructing an educational learning center for outdoor and environmental education activities in Shawnee Park and restoring Chickasaw Pond to be used for boating instruction. Detailed architectural plans for the learning center are complete but funding for construction is needed. In addition, funding for developing construction drawings for the Chickasaw Pond restoration is needed. The WLORI has several other activities in the long-term plan for the parks: play forest, camping areas, ropes course and archery fields, enhanced trails and more. Funding has been secured for a pump track and boat ramp and adjoining parking lot, also located in Shawnee Park. The Conservancy is only serving in an advisory role to provide oversight and ensure the character defining features of Shawnee Park are not significantly altered.	Concept of Outdoor Learning Center revealed to public;	None at this time	Unknown
<b>Shawnee CC</b> Fire Alarm Replacement	Remove and replace fire alarm panel	In Design	Minor disruptions to programming	Fall 2018

<b>Shawnee Golf Clubhouse</b> HVAC Repairs/Replacement	Make repairs to HVAC units, if repairs are not possible, replacement will be necessary	In Design	Limited cooling in the building	Fall 2018
<b>Shawnee Park</b> Ballhouse Feasibility Study	Work with a local architect on the history of the structure and come up with plans for its future. Analyzing the structure and prioritize a list of needed improvements to open it back up to the public.	Received proposal from Luckett & Farley. Waiting on SHPPO agreement to be finalized in order to receive the funding.	None at this time	Winter 2018/2019
<b>Shawnee Park</b> Ballhouse Roof Replacement	Remove and replace shingle roof. Abate asbestos and lead based paint from soffit up.	In-Design. Working on prices for roof replacement and asbestos/Pb paint removal.	Minor disruption to Park users. Area around the ballhouse will be fenced off and not accessible.	
<b>Shawnee Park</b> Boat Ramp Construction	Construct a new access and parking lot for a new boat ramp. The boat ramp will be constructed by the KY Dept. of Fish & Wildlife Resources in 2019.	In Design	TBD	Access road and parking winter 2018/2019. Boat ramp scheduled for summer 2019.
<b>Shawnee Park</b> Hourning Field Grading	Regrade and reseed Paul Hourning field	Flynn Brothers has the grading work scheduled for September.	All of Hourning Field will be closed to Park users. Truck traffic on Park road will increase due to bringing in more material.	Sep-18
<b>Shawnee Park</b> Lily Pond Restoration	Restore the lily pond-includes new water service, electric, and drainage. Plans are to include some kind of fountain (yet to be determined).	In Design	TBD	Winter 2018/2019
<b>Shawnee Park</b> MSD-CSO Basin	MSD constructing a 20M gallon underground storage basin in the Great Lawn in Shawnee Park. There will also be a new shelter and restroom constructed for the Park as part of the overall project.		Park loop road is now 2 way traffic and access from Broadway into the Park is restricted on the South side of Park due to construction. The West side of the Great Lawn is not accessible to the public. The end of Broadway is closed to vehicular traffic due to construction. Resident only access road has been constructed in the Park near the Lily Pond for those who live at the end of Broadway.	Scheduled for completion in 2020
<b>Shawnee Park</b> Pump Track	Create new bicycle pump track in Shawnee Park behind ballfield	Complete and ribbon has been cut	None at this time	Complete
<b>Shawnee Park</b> Riverbank Stabilization Project	Clear riverbank from the Loop at Market Street NW approx. 2500 feet, regrade the riverbank and stabilize with stone	Stone bedding is complete and rip rap is being hauled in	Loop access along Market Street is closed, PW put up new Loop detour signs to guide pedestrians along Parkway into Shawnee Park at the Sports Complex. Minimal impact to 2 golf holes.	Scheduled to be complete at the end of October
<b>Shawnee Park</b> West Louisville Outdoor Rec. Bldg.	Construct a new recreation center centered around outdoor recreation and environmental education	In-Design	TBD	TBD - Dependent upon ability to raise funds
<b>Shelby Park</b> Walkway paving	Walkway connector to playground, sprayground and pavilion; part of Master Plan implementation	• Approx start second week of August	Areas of park near playground, shelter, and football field will have limited public access.	July 2018–Start
<b>Shelby Park</b> Pathway lighting	Install new pathway lighting adjacent to the new path	Project is on hold due to contractor lacking Federal paperwork	Walking path areas adjacent to light locations will be closed off during this construction phase.	Winter 2018/2019
<b>Southwick CC</b> Partial Roof Replacement	Remove and replace a portion of roof and abate the asbestos	In Design	None at this time	Winter 2018/2019
<b>Story Avenue</b> Grading and Berms	Create small 3-foot berms on the East side of the Park.	Design has been completed. Need to get on Special Construction schedule in early September.	Newly graded areas will be seeded and strawed and surrounded with caution tape. No public access until grass has grown in.	Second or third week of September (weather dependent).



<b>Story Avenue</b> Playground Construction	Purchase and install new playground	Waiting on revised proposal from David Williams and Associates for the Friends group to approve.	Areas of construction will be off limits to Park users. Parking lot and basketball court will still be accessible.	Oct-18
<b>Story Avenue</b> Purchase and Install Amenities	Purchase and install trash cans, benches, picnic tables, bike racks, and LG&E lighting	Waiting on quote back from David Williams & Associates on amenities. Waiting on LG&E to install (6) light poles (conduit has already been ran).	Areas of construction will be off limits to Park users. Parking lot and basketball court will still be accessible.	Oct-18
<b>Thurman Hutchins Park</b> Boardwalk Repairs	Remove and replace (3) damaged boardwalks damaged by the March 2018 flood event	Boardwalks are complete, need to now fix approaches from path to the boardwalk	Boardwalks are closed to the public due to unsafe conditions until repairs are made	
<b>Thurman Hutchins Park</b> Electric Switchgear Replacement	Remove and replace switchgear for baseball field - damaged by flood			
<b>Thurman Hutchins Park</b> Entrance Sign Replacement	Remove and replace (2) existing entrance signs	Waiting on proof from sign company to approve	None expected	Oct-18
<b>Tyler Park</b> Bridge Study	In depth research on structural integrity of the Baxter Ave. bridge. Funded by KYTC and partnering with PW on managing the study		There will be engineers in the Park and looking at the bridge. Lane closures on Baxter are possible during the investigation	End of September for final report to be issued
<b>Tyler Park</b> Master Plan Redesign and Implementation of Phase One	<p>Plan for the east side of the bridge:</p> <ul style="list-style-type: none"> <li>• Two tennis courts on the upper north part will be repaired and resurfaced.</li> <li>• Four-tennis-court set will be reworked to include two tennis courts, half-size basketball court and two pickleball courts.</li> <li>• To address drainage issues, a rain garden and infiltration basin will be installed.</li> <li>• New picnic tables and benches will be added.</li> <li>• Walking paths will be improved.</li> <li>• Additional layby parking will improve accessibility.</li> </ul> <p>Plan for the west side of the bridge:</p> <ul style="list-style-type: none"> <li>• Playground and spray ground will be moved and be equipped with up-to-date features.</li> <li>• Natural area playground will be added.</li> <li>• New picnic tables and benches will be added.</li> <li>• New restroom building will be constructed.</li> <li>• Ornamental fencing around park will be restored.</li> <li>• Additional parking spots added for improved accessibility</li> </ul> <p><i>Master Plan included a 25-person pavilion but it is not funded at this time</i></p>	<ul style="list-style-type: none"> <li>• Submitted community facility review to Metro P&amp;D. Must go through a development review process at Metro P&amp;D.</li> <li>• This will put us a month behind the original schedule.</li> </ul>	Restrooms closed; portable restrooms available; playground and sprayground closed Project will not interfere with Jazz Events in September	<p>August 2018 – Send out for bids</p> <p>October 2018 – Project awarded</p> <p>November 2018-Groundbreaking</p> <p>Spring 2019 – Project complete</p>
<b>Tyler Park</b> Phase I	Demo sprayground, playgrounds, and restroom. Replace all with new amenities. Renovation of all tennis courts (not moving).	In Design	TBD	Bids should be ready in September. Winter/Spring construction season.
<b>Victory Park</b> Master Plan Implementation Phase Two	<ul style="list-style-type: none"> <li>• New playground</li> <li>• New spray ground</li> <li>• Re-roof lodge</li> <li>• Additional tree planting</li> <li>• New connector walking paths</li> </ul>	Bids are in and being evaluated	Current spray pad and playground will not be available during project	<p>August 2018 – Groundbreaking (Victory Park Day at 3:30pm)</p> <p>Winter 2018 – Project complete</p>
<b>Waverly Park</b> Dock Replacement	Replace floating fishing dock	In Design	Fishing access has been affected by the damaged dock that has been removed. The dock area may need to be closed when the new dock is constructed.	Winter 2018/2019
<b>Waverly Park</b> Restroom Construction	Construct new (2) hole restroom and extend all utilities to site		Park road will be shut down to one lane from time to time for utility work	September 2018-Project completion
<b>Wilderness Road</b> HVAC Repairs/Replacement	Make repairs to HVAC units, if repairs are not possible, replacement will be necessary	In Design	Limited cooling in the building	Fall 2018
<b>William Harrison Park</b> LPF Soccer Fields	Louisville Parks Foundation (LPF) funding the construction of new synthetic turf soccer fields	LPF is currently fundraising for design and construction	Area under construction will be closed to Park users. Area has not yet been defined at this time.	Not determined at this time. Dependent upon fundraising

<b>William Harrison Park</b> Shelter construction	Remove and replace existing picnic shelter	Waiting to award the contract	Area around shelter and sprayground will be closed to the public	
<b>Wyandotte Park</b> Camera Installation	Install (3) cameras in the Park	Waiting on revised quotes back from Team Fishel.	None at this time	Fall 2018
<b>Wyandotte Park</b> LPF Soccer Fields	Louisville Parks Foundation (LPF) funding the construction of 3 new synthetic turf soccer fields	LPF is currently fundraising for design and construction	Area under construction will be closed to Park users. Area has not yet been defined at this time.	Not determined at this time. Dependent upon fundraising
<b>Wyandotte Park</b> Sport Court Improvements	Remove (6) tennis courts and replace with (1) tennis, (6) pickleball courts, and (1) futsal court	Punchlist itmes LMPD camera installation-waiting on Fishel	Turf is not grown in and probably won't until Fall	Unknown at this time